

Major Projects Briefing Sheet



University of Houston

Agnes Arnold Hall

Official Project Name: Agnes Arnold Hall

Total Project Cost (TPC): \$61M

Construction Cost (CCL): \$45M

Square footage of building: 162KSF

Name of Architect and Engineer: Page, now Stantec

Name of Construction Manager at Risk: Harvey Builders

Groundbreaking: Fall 2024

Substantial Completion: Winter 2027

Name of building occupants: CLASS

Status: Phase II Safety upgrades 100% complete,
Phase III renovation 54% complete